

Activity ID	Activity Name	Orig. Dur.	Float	%	Start	Finish	2018												2019											
							ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		
Antrim Wind - Appeal Delay (Clearing LNTF Jan. '18)																														
Preconstruction Phase																														
PRE-00-01	LNTF - Geotech	0		100%	02-Jun-17 A																									
PRE-00-11	LNTF - IFC Design Development - Substation	0		100%	07-Sep-17 A																									
PRE-00-11.1	LNTF - IFC Design Development - Collector	0	35	0%	16-Oct-17*																									
PRE-00-11.2	LNTF - IFC Design Development - Civil	0	23	0%	01-Nov-17*																									
PRE-00-11.3	LNTF - IFC Design Development - O&M	0		100%	07-Sep-17 A																									
PRE-00-31	LNTF - Clearing	0	0	0%	02-Jan-18*																									
Owner Design & Engineering																														
PRE-00-02	Geotech Explorations (by R&R under LNTF)	20		100%	26-Jun-17 A	21-Jul-17 A																								
PRE-00-03	Geotech Analysis & Reporting	25		100%	24-Jul-17 A	28-Sep-17 A																								
PRE-00-05	Geotech Reporting Complete	0		100%		28-Sep-17 A																								
PRE-00-06	Civil IFC Design Development	45	23	0%	08-Nov-17	12-Jan-18																								
PRE-00-15	Civil Design Complete	0	23	0%		12-Jan-18																								
PRE-00-16	Substation Procurement Level Design	60	5	0%	11-Sep-17 A	15-Jan-18																								
PRE-00-17	Substation IFC Design Development	75	5	0%	12-Apr-18	27-Jul-18																								
PRE-00-19	Collector Procurement Level Design	40	35	0%	23-Oct-17	18-Dec-17																								
PRE-00-21	Collector IFC Design Development	45	93	0%	01-Mar-18	02-May-18																								
PRE-00-25	Electrical Procurement Design Complete	0	17	0%		15-Jan-18																								
PRE-00-45	O&M Design	75	5	0%	02-Oct-17	17-Jan-18																								
RFP & Preconstruction																														
PRE-00-20	Finalize Civil Pricing	15		100%	24-May-17 A	30-Jun-17 A																								
PRE-00-35	Finalize Electrical Pricing	15	15	0%	01-Feb-18	21-Feb-18																								
PRE-00-60	Finalize BOP Contract	10	15	0%	22-Feb-18	07-Mar-18																								
PRE-00-70	Full Contract Execution	0	15	0%		07-Mar-18																								
Procurement																														
PRO-LLI-00	Procure Long Lead Items Substation Material	0	5	0%	01-Feb-18																									
PRO-LLI-10	Procure Long Lead Collector Materials	0	40	0%	01-Mar-18																									
PRO-LLI-20	Procure Long Lead Foundation Materials	0	23	0%	09-Apr-18																									
Collector Substation Materials																														
PRO-SUB-010	1200 A 34.5kV Disc. Switch Hook	90	31	0%	11-Apr-18	16-Aug-18																								
PRO-SUB-050	1200A 34.5kV GOAB Switch	90	31	0%	11-Apr-18	16-Aug-18																								
PRO-SUB-060	50KVA 19.9kV/120-240 V Single Bushing Station Service XFMR	30	77	0%	01-May-18	12-Jun-18																								
PRO-SUB-070	34.5kV, 200kv BIL, 1200A, Vacuum Brkr.	110	36	0%	14-Mar-18	16-Aug-18																								
PRO-SUB-080	115 kV, 1200A, Circuit Switcher	110	31	0%	14-Mar-18	16-Aug-18																								
PRO-SUB-090	2000kva 34.5 kV Grounding Transformer	100	31	0%	28-Mar-18	16-Aug-18																								
PRO-SUB-100	34.5kV Metering Transformers	70	37	0%	01-May-18	08-Aug-18																								
PRO-SUB-110	Steel Package w/ Misc. Material	50	47	0%	01-May-18	11-Jul-18																								
PRO-SUB-120	39 MVA Autotrans, 115/34.5kV	180		100%	14-Nov-16 A	16-Jun-17 A																								
PRO-SUB-130	Control Shelter	130	43	0%	01-Feb-18	03-Aug-18																								
Collector System																														
PRO-CS-00	Underground Conductor	60	43	0%	06-Apr-18	29-Jun-18																								
PRO-CS-10	Fiber Optic Cable (SM, 24F)	60	71	0%	01-May-18	25-Jul-18																								
PRO-CS-20	OH Collector System Materials	60	42	0%	04-May-18	30-Jul-18																								
PRO-CS-30	WTG Transformers & Padmount Switchgear	120	40	0%	16-Mar-18	04-Sep-18																								
WTG Foundations																														
PRO-WTG-00	Tower Base Bolts	60	23	0%	09-Apr-18	02-Jul-18																								
PRO-WTG-10	Reinforcing Steel	30	53	0%	09-Apr-18	18-May-18																								
PRO-WTG-20	Template & Embed Rings	40	43	0%	09-Apr-18	04-Jun-18																								
PRO-WTG-30	Rock Anchors	60	23	0%	09-Apr-18	02-Jul-18																								
Construction																														
MOB-00-02	Full Notice to Proceed	0	0	0%	02-Apr-18*																									

- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone

Antrim Wind - Appeal Delay (Clearing LNTF Jan. '18)

DRAFT -Construction Schedule - DD 02-Oct-17

Reed & Reed, Inc.

19-Dec-17

1 of 7



GENERAL CONTRACTORS
WOOLWICH, MAINE

(207) 443-9747



Activity ID	Activity Name	Orig. Dur.	Float	%	Start	Finish	2018												2019					
							ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
Construction Phase		213	0		23-Jan-18	20-Nov-18																		
Mobilize		77	5		08-Feb-18	25-May-18																		
CRP-01-22	Clear Laydown Area	5	37	0%	08-Feb-18	14-Feb-18																		
CRP-01-32	Construct Laydown	5	5	0%	30-Apr-18	04-May-18																		
MOB-01-00	Mobilize Site	15	5	0%	07-May-18	25-May-18																		
Clearing & Development of Access Road		104	0		23-Jan-18	18-Jun-18																		
ACC-01-01	Access Rd. Clearing Limits	10	0	0%	23-Jan-18	05-Feb-18																		
ACC-01-02	Clear Access Rd.	15	0	0%	01-Feb-18*	21-Feb-18																		
ACC-01-03	Stump, Grind & Erosion Control Sta 0+00 - 12+00	10	0	0%	07-May-18	18-May-18																		
ACC-01-12	Stump, Grind & Erosion Control Sta 12+00 - 36+00	15	0	0%	14-May-18	04-Jun-18																		
ACC-01-13	Construct AR Sta 0+00 to 12+00	20	0	0%	11-May-18	08-Jun-18																		
ACC-01-23	Construct AR Sta 12+00 to 36+00	20	0	0%	21-May-18	18-Jun-18																		
Construction PSNH Substation to Subgrade		91	0		08-Feb-18	15-Jun-18																		
PSNH-00-05	Clear Eversource Substation	5	37	0%	08-Feb-18	14-Feb-18																		
PSNH-00-10	Stump, Grind & Erosion Control at PSNH Substation	5	0	0%	14-May-18	18-May-18																		
PSNH-00-15	Drill/Blast & Construct PSNH Substation Pad	15	0	0%	21-May-18	11-Jun-18																		
PSNH-00-20	Prepare Subgrade PSNH Substation Pad	5	0	0%	11-Jun-18	15-Jun-18*																		
Clearing & Development of Crane Path & WTG Pads		152	5		06-Feb-18	10-Sep-18																		
CRP-01-00	Rdigeline Clearing Limits	15	1	0%	06-Feb-18	26-Feb-18																		
CRP-01-05	Clear Ridgeline	35	0	0%	12-Feb-18	30-Mar-18*																		
CRP-01-07	Stump, Grind & Erosion Control Sta 37+00 - 165+00	60	0	0%	29-May-18	21-Aug-18																		
CRP-01-10	Construct CP - Sta. 37+00 to 67+00 (Inc. WTG 1)	20	0	0%	05-Jun-18	02-Jul-18																		
CRP-01-15	Construct CP - Sta. 67+00 to 88+00 (Inc. WTG 4)	20	3	0%	19-Jun-18	17-Jul-18																		
CRP-01-20	Construct CP - Sta. 88+00 to 105+00 (Inc. WTG 5)	15	3	0%	03-Jul-18	24-Jul-18																		
CRP-01-25	Construct CP - Sta. 105+00 to 120+00	10	3	0%	19-Jul-18	01-Aug-18																		
CRP-01-30	Construct CP - Sta. 120+00 to 141+00 (Inc. WTG 6)	10	3	0%	02-Aug-18	15-Aug-18																		
CRP-01-35	Construct CP - Sta. 141+00 to 151+00 (Inc. WTG 8)	10	5	0%	16-Aug-18	29-Aug-18																		
CRP-01-40	Construct CP - Sta. 151+00 to 165+00 (Inc. WTG 9)	10	5	0%	27-Aug-18	10-Sep-18																		
CRP-01-45	Construct CP - Sta. Spur 0+00 to 11+00 (Inc. WTG 3)	20	0	0%	29-Jun-18	27-Jul-18																		
CRP-01-50	Construct CP - Sta. Spur 11+00 to 21+00 (Inc. WTG 2)	20	0	0%	16-Jul-18	10-Aug-18																		
CRP-01-55	Construct CP - Sta. Spur 0+00 to 7+50 (Inc. WTG 7)	15	3	0%	10-Aug-18	30-Aug-18																		
WTG Transportation		31	0		04-Sep-18	16-Oct-18																		
TRN-01-11	WTG Delivery to Site	0	8	0%	04-Sep-18*																			
TRN-02-01	Receive Tower Components @ Site	23	0	0%	14-Sep-18	16-Oct-18																		
WTG Construction		76	0		06-Aug-18	20-Nov-18																		
WTG 1		76	0		06-Aug-18	20-Nov-18																		
Foundation Construction		22	7		06-Aug-18	05-Sep-18																		
FND-01-01	Rock/Earth Excavation - T1	2	0	0%	06-Aug-18	07-Aug-18																		
FND-01-02	Fill Concrete - T1	1	0	0%	08-Aug-18	08-Aug-18																		
FND-01-03	Rock Anchors - T1	3	0	0%	09-Aug-18	13-Aug-18																		
FND-01-04	Radial Bolts - T1	4	0	0%	14-Aug-18	17-Aug-18																		
FND-01-05	Form & Place Concrete - T1	3	2	0%	20-Aug-18	22-Aug-18																		
FND-01-06	Tension Radial Bolts & Backfill - T1	4	7	0%	28-Aug-18	31-Aug-18																		
FND-01-16	Tension Rock Anchors - T1	2	7	0%	04-Sep-18	05-Sep-18																		
Deliver, Stage & Erect		47	0		17-Sep-18	20-Nov-18																		
ERE-01-01	Erect Base & Mid - T1	1	0	0%	17-Sep-18	17-Sep-18																		
ERE-01-02	Erect Top, Nacelle & Rotor - T1	2	0	0%	02-Nov-18	05-Nov-18																		
ERE-01-02.1	Tower Electrical - T1	3	0	0%	06-Nov-18	08-Nov-18																		
ERE-01-03	Generator Alignment - T1	1	0	0%	09-Nov-18	09-Nov-18																		
ERE-01-04	Final Clean - T1	4	0	0%	12-Nov-18	15-Nov-18																		
ERE-01-05	Walkdown/Punchlist- T1	3	0	0%	16-Nov-18	20-Nov-18																		
ERE-01-06	MCC - T1	0	0	0%		20-Nov-18																		

- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone

Antrim Wind - Appeal Delay (Clearing LNTF Jan. '18)

DRAFT -Construction Schedule - DD 02-Oct-17

Reed & Reed, Inc.

19-Dec-17

2 of 7



GENERAL CONTRACTORS
WOOLWICH, MAINE

(207) 443-9747



Activity ID	Activity Name	Orig. Dur.	Float	%	Start	Finish	2018												2019																				
							ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun											
Tower Electrical																																							
ELE-01-01	Complete Grounding Grid - T1	2	8	0%	30-Aug-18	31-Aug-18																																█ Complete Grounding Grid - T1	
ELE-01-02	Excavate UG Conduit & Cable Trench - T1	1	40	0%	05-Sep-18	05-Sep-18																														█ Excavate UG Conduit & Cable Trench - T1			
ELE-01-03	Install UG Conduit & UG Cable - T1	3	40	0%	06-Sep-18	10-Sep-18																														█ Install UG Conduit & UG Cable - T1			
ELE-01-04	Install Pad Mount XMFR - T1	2	40	0%	11-Sep-18	12-Sep-18																														█ Install Pad Mount XMFR - T1			
ELE-01-05	Install Foundation Conduits & Grounding - T1	1	60	0%	14-Aug-18	14-Aug-18																														█ Install Foundation Conduits & Grounding - T1			
ELE-01-07	Terminate UG Cable - T1	2	2	0%	06-Nov-18	07-Nov-18																														█ Terminate UG Cable - T1			
WTG 2																																							
Foundation Construction																																							
FND-02-01	Rock/Earth Excavation - T2	2	3	0%	13-Aug-18	14-Aug-18																															█ Rock/Earth Excavation - T2		
FND-02-02	Fill Concrete - T2	1	3	0%	15-Aug-18	15-Aug-18																															█ Fill Concrete - T2		
FND-02-03	Rock Anchors - T2	3	2	0%	17-Aug-18	21-Aug-18																															█ Rock Anchors - T2		
FND-02-04	Radial Bolts - T2	4	0	0%	24-Aug-18	29-Aug-18																															█ Radial Bolts - T2		
FND-02-05	Form & Place Concrete - T2	3	0	0%	30-Aug-18	04-Sep-18																															█ Form & Place Concrete - T2		
FND-02-06	Tension Radial Bolts & Backfill - T2	4	0	0%	10-Sep-18	13-Sep-18																															█ Tension Radial Bolts & Backfill - T2		
FND-02-16	Tension Rock Anchors - T2	2	0	0%	14-Sep-18	17-Sep-18																															█ Tension Rock Anchors - T2		
Deliver, Stage & Erect																																							
ERE-02-01	Erect Base & Mid - T2	2	0	0%	18-Sep-18	19-Sep-18																																█ Erect Base & Mid - T2	
ERE-02-02	Erect Top, Nacelle & Rotor - T2	5	0	0%	25-Sep-18	01-Oct-18																															█ Erect Top, Nacelle & Rotor - T2		
ERE-02-02.1	Tower Electrical - T2	5	6	0%	02-Oct-18	08-Oct-18																															█ Tower Electrical - T2		
ERE-02-03	Generator Alignment - T2	2	6	0%	09-Oct-18	10-Oct-18																															█ Generator Alignment - T2		
ERE-02-04	Final Clean - T2	10	6	0%	11-Oct-18	24-Oct-18																															█ Final Clean - T2		
ERE-02-05	Walkdown/Punchlist- T2	10	6	0%	25-Oct-18	07-Nov-18																														█ Walkdown/Punchlist- T2			
ERE-02-06	MCC - T2	0	6	0%		07-Nov-18																														◆ MCC - T2			
Tower Electrical																																							
ELE-02-01	Complete Grounding Grid - T2	2	2	0%	12-Sep-18	13-Sep-18																															█ Complete Grounding Grid - T2		
ELE-02-02	Excavate UG Conduit & Cable Trench - T2	1	39	0%	14-Aug-18	14-Aug-18																															█ Excavate UG Conduit & Cable Trench - T2		
ELE-02-03	Install UG Conduit & UG Cable - T2	3	18	0%	14-Sep-18	18-Sep-18																															█ Install UG Conduit & UG Cable - T2		
ELE-02-04	Install Pad Mount XMFR - T2	2	18	0%	19-Sep-18	20-Sep-18																															█ Install Pad Mount XMFR - T2		
ELE-02-05	Install Foundation Conduits & Grounding - T2	1	38	0%	22-Aug-18	22-Aug-18																														█ Install Foundation Conduits & Grounding - T2			
ELE-02-07	Terminate UG Cable - T2	2	11	0%	02-Oct-18	03-Oct-18																															█ Terminate UG Cable - T2		
WTG 3																																							
Foundation Construction																																							
FND-03-01	Rock/Earth Excavation - T3	2	2	0%	08-Aug-18	09-Aug-18																															█ Rock/Earth Excavation - T3		
FND-03-02	Fill Concrete - T3	1	2	0%	10-Aug-18	10-Aug-18																															█ Fill Concrete - T3		
FND-03-03	Rock Anchors - T3	3	1	0%	14-Aug-18	16-Aug-18																															█ Rock Anchors - T3		
FND-03-04	Radial Bolts - T3	4	0	0%	20-Aug-18	23-Aug-18																															█ Radial Bolts - T3		
FND-03-05	Form & Place Concrete - T3	3	1	0%	24-Aug-18	28-Aug-18																															█ Form & Place Concrete - T3		
FND-03-06	Tension Radial Bolts & Backfill - T3	4	4	0%	04-Sep-18	07-Sep-18																															█ Tension Radial Bolts & Backfill - T3		
FND-03-16	Tension Rock Anchors - T3	2	9	0%	10-Sep-18	11-Sep-18																															█ Tension Rock Anchors - T3		
Deliver, Stage & Erect																																							
ERE-03-01	Erect Base & Mid - T3	2	3	0%	20-Sep-18	21-Sep-18																																█ Erect Base & Mid - T3	
ERE-03-02	Erect Top, Nacelle & Rotor - T3	5	0	0%	02-Oct-18	08-Oct-18																															█ Erect Top, Nacelle & Rotor - T3		
ERE-03-02.1	Tower Electrical - T3	5	4	0%	09-Oct-18	15-Oct-18																															█ Tower Electrical - T3		
ERE-03-03	Generator Alignment - T3	2	4	0%	16-Oct-18	17-Oct-18																															█ Generator Alignment - T3		
ERE-03-04	Final Clean - T3	10	4	0%	18-Oct-18	31-Oct-18																															█ Final Clean - T3		
ERE-03-05	Walkdown/Punchlist- T3	10	4	0%	01-Nov-18	14-Nov-18																														█ Walkdown/Punchlist- T3			
ERE-03-06	MCC - T3	0	4	0%		14-Nov-18																														◆ MCC - T3			
Tower Electrical																																							
ELE-03-01	Complete Grounding Grid - T3	2	11	0%	06-Sep-18	07-Sep-18																															█ Complete Grounding Grid - T3		
ELE-03-02	Excavate UG Conduit & Cable Trench - T3	1	45	0%	09-Aug-18	09-Aug-18																														█ Excavate UG Conduit & Cable Trench - T3			
ELE-03-03	Install UG Conduit & UG Cable - T3	3	25	0%	10-Sep-18	12-Sep-18																															█ Install UG Conduit & UG Cable - T3		
ELE-03-04	Install Pad Mount XMFR - T3	2	25	0%	13-Sep-18	14-Sep-18																															█ Install Pad Mount XMFR - T3		

- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone

Antrim Wind - Appeal Delay (Clearing LNTP Jan. '18)

DRAFT -Construction Schedule - DD 02-Oct-17

Reed & Reed, Inc.

19-Dec-17





3 of 7



GENERAL CONTRACTORS
WOOLWICH, MAINE
(207) 443-9747



Activity ID	Activity Name	Orig. Dur.	Float	%	Start	Finish	2018												2019					
							ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
FND-06-02	Fill Concrete - T6	1	8	0%	23-Aug-18	23-Aug-18													Fill Concrete - T6					
FND-06-03	Rock Anchors - T6	3	4	0%	30-Aug-18	04-Sep-18													Rock Anchors - T6					
FND-06-04	Radial Bolts - T6	3	0	0%	11-Sep-18	13-Sep-18													Radial Bolts - T6					
FND-06-05	Form & Place Concrete - T6	3	0	0%	14-Sep-18	18-Sep-18													Form & Place Concrete - T6					
FND-06-06	Tension Radial Bolts & Backfill - T6	3	1	0%	24-Sep-18	26-Sep-18													Tension Radial Bolts & Backfill - T6					
FND-06-16	Tension Rock Anchors - T6	1	1	0%	27-Sep-18	27-Sep-18													Tension Rock Anchors - T6					
Deliver, Stage & Erect		34	4		28-Sep-18	14-Nov-18																		
ERE-06-01	Erect Base & Mid - T6	1	1	0%	28-Sep-18	28-Sep-18													Erect Base & Mid - T6					
ERE-06-02	Erect Top, Nacelle & Rotor - T6	3	0	0%	24-Oct-18	26-Oct-18													Erect Top, Nacelle & Rotor - T6					
ERE-06-02.1	Tower Electrical - T6	4	4	0%	29-Oct-18	01-Nov-18													Tower Electrical - T6					
ERE-06-03	Generator Alignment - T6	1	4	0%	02-Nov-18	02-Nov-18													Generator Alignment - T6					
ERE-06-04	Final Clean - T6	4	4	0%	05-Nov-18	08-Nov-18													Final Clean - T6					
ERE-06-05	Walkdown/Punchlist - T6	4	4	0%	09-Nov-18	14-Nov-18													Walkdown/Punchlist - T6					
ERE-06-06	MCC - T6	0	4	0%		14-Nov-18													MCC - T6					
Tower Electrical		49	7		22-Aug-18	30-Oct-18																		
ELE-06-01	Complete Grounding Grid - T6	2	2	0%	25-Sep-18	26-Sep-18													Complete Grounding Grid - T6					
ELE-06-02	Excavate UG Conduit & Cable Trench - T6	1	48	0%	22-Aug-18	22-Aug-18													Excavate UG Conduit & Cable Trench - T6					
ELE-06-03	Install UG Conduit & UG Cable - T6	3	24	0%	27-Sep-18	01-Oct-18													Install UG Conduit & UG Cable - T6					
ELE-06-04	Install Pad Mount XMFR - T6	2	24	0%	02-Oct-18	03-Oct-18													Install Pad Mount XMFR - T6					
ELE-06-05	Install Foundation Conduits & Grounding - T6	1	44	0%	05-Sep-18	05-Sep-18													Install Foundation Conduits & Grounding - T6					
ELE-06-07	Terminate UG Cable - T6	2	7	0%	29-Oct-18	30-Oct-18													Terminate UG Cable - T6					
WTG 7		54	3		31-Aug-18	15-Nov-18																		
Foundation Construction		21	0		31-Aug-18	01-Oct-18																		
FND-07-01	Rock/Earth Excavation - T7	2	3	0%	31-Aug-18	04-Sep-18													Rock/Earth Excavation - T7					
FND-07-02	Fill Concrete - T7	1	3	0%	05-Sep-18	05-Sep-18													Fill Concrete - T7					
FND-07-03	Rock Anchors - T7	3	3	0%	06-Sep-18	10-Sep-18													Rock Anchors - T7					
FND-07-04	Radial Bolts - T7	3	0	0%	14-Sep-18	18-Sep-18													Radial Bolts - T7					
FND-07-05	Form & Place Concrete - T7	2	0	0%	19-Sep-18	20-Sep-18													Form & Place Concrete - T7					
FND-07-06	Tension Radial Bolts & Backfill - T7	3	0	0%	26-Sep-18	28-Sep-18													Tension Radial Bolts & Backfill - T7					
FND-07-16	Tension Rock Anchors - T7	1	0	0%	01-Oct-18	01-Oct-18													Tension Rock Anchors - T7					
Deliver, Stage & Erect		33	3		02-Oct-18	15-Nov-18																		
ERE-07-01	Erect Base & Mid - T7	2	0	0%	02-Oct-18	03-Oct-18													Erect Base & Mid - T7					
ERE-07-02	Erect Top, Nacelle & Rotor - T7	5	0	0%	09-Oct-18	15-Oct-18													Erect Top, Nacelle & Rotor - T7					
ERE-07-02.1	Tower Electrical - T7	5	3	0%	16-Oct-18	22-Oct-18													Tower Electrical - T7					
ERE-07-03	Generator Alignment - T7	2	3	0%	23-Oct-18	24-Oct-18													Generator Alignment - T7					
ERE-07-04	Final Clean - T7	8	3	0%	25-Oct-18	05-Nov-18													Final Clean - T7					
ERE-07-05	Walkdown/Punchlist - T7	8	3	0%	06-Nov-18	15-Nov-18													Walkdown/Punchlist - T7					
ERE-07-06	MCC - T7	0	3	0%		15-Nov-18													MCC - T7					
Tower Electrical		32	8		04-Sep-18	17-Oct-18																		
ELE-07-01	Complete Grounding Grid - T7	2	1	0%	27-Sep-18	28-Sep-18													Complete Grounding Grid - T7					
ELE-07-02	Excavate UG Conduit & Cable Trench - T7	1	32	0%	04-Sep-18	04-Sep-18													Excavate UG Conduit & Cable Trench - T7					
ELE-07-03	Install UG Conduit & UG Cable - T7	3	14	0%	01-Oct-18	03-Oct-18													Install UG Conduit & UG Cable - T7					
ELE-07-04	Install Pad Mount XMFR - T7	2	14	0%	04-Oct-18	05-Oct-18													Install Pad Mount XMFR - T7					
ELE-07-05	Install Foundation Conduits & Grounding - T7	1	32	0%	11-Sep-18	11-Sep-18													Install Foundation Conduits & Grounding - T7					
ELE-07-07	Terminate UG Cable - T7	2	8	0%	16-Oct-18	17-Oct-18													Terminate UG Cable - T7					
WTG 8		49	6		05-Sep-18	12-Nov-18																		
Foundation Construction		22	1		05-Sep-18	04-Oct-18																		
FND-08-01	Rock/Earth Excavation - T8	2	5	0%	05-Sep-18	06-Sep-18													Rock/Earth Excavation - T8					
FND-08-02	Fill Concrete - T8	1	5	0%	07-Sep-18	07-Sep-18													Fill Concrete - T8					
FND-08-03	Rock Anchors - T8	3	4	0%	11-Sep-18	13-Sep-18													Rock Anchors - T8					
FND-08-04	Radial Bolts - T8	3	1	0%	19-Sep-18	21-Sep-18													Radial Bolts - T8					
FND-08-05	Form & Place Concrete - T8	2	1	0%	24-Sep-18	25-Sep-18													Form & Place Concrete - T8					
FND-08-06	Tension Radial Bolts & Backfill - T8	3	1	0%	01-Oct-18	03-Oct-18													Tension Radial Bolts & Backfill - T8					

 Actual Work
 Remaining Work
 Critical Remaining Work
 Milestone

Antrim Wind - Appeal Delay (Clearing LNTP Jan. '18)

DRAFT -Construction Schedule - DD 02-Oct-17

Reed & Reed, Inc.

19-Dec-17

5 of 7



GENERAL CONTRACTORS
WOOLWICH, MAINE

(207) 443-9747



Activity ID	Activity Name	Orig. Dur.	Float	%	Start	Finish	2018												2019							
							ep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
FND-08-16	Tension Rock Anchors - T8	1	1	0%	04-Oct-18	04-Oct-18														Tension Rock Anchors - T8						
Deliver, Stage & Erect		27	6		05-Oct-18	12-Nov-18																				
ERE-08-01	Erect Base & Mid - T8	1	1	0%	05-Oct-18	05-Oct-18													Erect Base & Mid - T8							
ERE-08-02	Erect Top, Nacelle & Rotor - T8	3	0	0%	19-Oct-18	23-Oct-18													Erect Top, Nacelle & Rotor - T8							
ERE-08-02.1	Tower Electrical - T8	5	6	0%	24-Oct-18	30-Oct-18													Tower Electrical - T8							
ERE-08-03	Generator Alignment - T8	1	6	0%	31-Oct-18	31-Oct-18													Generator Alignment - T8							
ERE-08-04	Final Clean - T8	4	6	0%	01-Nov-18	06-Nov-18													Final Clean - T8							
ERE-08-05	Walkdown/Punchlist - T8	4	6	0%	07-Nov-18	12-Nov-18													Walkdown/Punchlist - T8							
ERE-08-06	MCC - T8	0	6	0%		12-Nov-18													MCC - T8							
Tower Electrical		36	10		06-Sep-18	25-Oct-18																				
ELE-08-01	Complete Grounding Grid - T8	2	2	0%	02-Oct-18	03-Oct-18													Complete Grounding Grid - T8							
ELE-08-02	Excavate UG Conduit & Cable Trench - T8	1	38	0%	06-Sep-18	06-Sep-18													Excavate UG Conduit & Cable Trench - T8							
ELE-08-03	Install UG Conduit & UG Cable - T8	3	19	0%	04-Oct-18	08-Oct-18													Install UG Conduit & UG Cable - T8							
ELE-08-04	Install Pad Mount XMFR - T8	2	19	0%	09-Oct-18	10-Oct-18													Install Pad Mount XMFR - T8							
ELE-08-05	Install Foundation Conduits & Grounding - T8	1	37	0%	14-Sep-18	14-Sep-18													Install Foundation Conduits & Grounding - T8							
ELE-08-07	Terminate UG Cable - T8	2	10	0%	24-Oct-18	25-Oct-18													Terminate UG Cable - T8							
WTG 9		46	5		11-Sep-18	13-Nov-18																				
Foundation Construction		19	1		11-Sep-18	05-Oct-18																				
FND-09-01	Rock/Earth Excavation - T9	1	5	0%	11-Sep-18	11-Sep-18													Rock/Earth Excavation - T9							
FND-09-02	Fill Concrete - T9	1	5	0%	12-Sep-18	12-Sep-18													Fill Concrete - T9							
FND-09-03	Rock Anchors - T9	3	4	0%	14-Sep-18	18-Sep-18													Rock Anchors - T9							
FND-09-04	Radial Bolts - T9	3	1	0%	24-Sep-18	26-Sep-18													Radial Bolts - T9							
FND-09-05	Form & Place Concrete - T9	1	1	0%	27-Sep-18	27-Sep-18													Form & Place Concrete - T9							
FND-09-06	Tension Radial Bolts & Backfill - T9	2	1	0%	03-Oct-18	04-Oct-18													Tension Radial Bolts & Backfill - T9							
FND-09-07	Tension Rock Anchors - T9	1	1	0%	05-Oct-18	05-Oct-18													Tension Rock Anchors - T9							
Deliver, Stage & Erect		27	5		08-Oct-18	13-Nov-18																				
ERE-09-01	Erect Base & Mid - T9	2	1	0%	08-Oct-18	09-Oct-18													Erect Base & Mid - T9							
ERE-09-02	Erect Top, Nacelle & Rotor - T9	3	0	0%	16-Oct-18	18-Oct-18													Erect Top, Nacelle & Rotor - T9							
ERE-09-02.1	Tower Electrical - T9	5	5	0%	19-Oct-18	25-Oct-18													Tower Electrical - T9							
ERE-09-03	Generator Alignment - T9	1	5	0%	26-Oct-18	26-Oct-18													Generator Alignment - T9							
ERE-09-04	Final Clean - T9	5	5	0%	29-Oct-18	02-Nov-18													Final Clean - T9							
ERE-09-05	Walkdown/Punchlist - T9	7	5	0%	05-Nov-18	13-Nov-18													Walkdown/Punchlist - T9							
ERE-09-06	MCC - T9	0	5	0%		13-Nov-18													MCC - T9							
Tower Electrical		30	9		11-Sep-18	22-Oct-18																				
ELE-09-01	Complete Grounding Grid - T9	2	2	0%	03-Oct-18	04-Oct-18													Complete Grounding Grid - T9							
ELE-09-02	Excavate UG Conduit & Cable Trench - T9	1	31	0%	11-Sep-18	11-Sep-18													Excavate UG Conduit & Cable Trench - T9							
ELE-09-03	Install UG Conduit & UG Cable - T9	3	14	0%	05-Oct-18	09-Oct-18													Install UG Conduit & UG Cable - T9							
ELE-09-04	Install Pad Mount XMFR - T9	2	14	0%	10-Oct-18	11-Oct-18													Install Pad Mount XMFR - T9							
ELE-09-05	Install Foundation Conduits & Grounding - T9	1	24	0%	27-Sep-18	27-Sep-18													Install Foundation Conduits & Grounding - T9							
ELE-09-07	Terminate UG Cable - T9	2	9	0%	19-Oct-18	22-Oct-18													Terminate UG Cable - T9							
Collector & Substation		223	10		18-Jan-18	30-Nov-18																				
Ridgeline OH Collector		84	7		18-Jul-18	13-Nov-18																				
OHC-00-05	Layout for Poles and Anchors	10	51	0%	18-Jul-18	31-Jul-18												Layout for Poles and Anchors								
OHC-00-10	Pole Spotting	10	42	0%	31-Jul-18	13-Aug-18												Pole Spotting								
OHC-00-15	Pole Setting	10	42	0%	31-Jul-18	13-Aug-18												Pole Setting								
OHC-00-20	Anchors	20	42	0%	24-Jul-18	20-Aug-18												Anchors								
OHC-00-25	Pole Framing	20	42	0%	31-Jul-18	27-Aug-18												Pole Framing								
OHC-00-30	Install, Sag & Clip Cables	10	7	0%	17-Oct-18	30-Oct-18												Install, Sag & Clip Cables								
OHC-00-35	Install ADSS Fiber	5	7	0%	31-Oct-18	06-Nov-18												Install ADSS Fiber								
OHC-00-40	OH Collector Walkdown/Punchlist	5	7	0%	07-Nov-18	13-Nov-18												OH Collector Walkdown/Punchlist								
OHC-00-45	OH Collector Ready to Energize	0	7	0%		13-Nov-18												OH Collector Ready to Energize								
Underground Collector		81	0		08-Aug-18	30-Nov-18																				

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

Antrim Wind - Appeal Delay (Clearing LNTP Jan. '18)

DRAFT -Construction Schedule - DD 02-Oct-17

Reed & Reed, Inc.

19-Dec-17

6 of 7



GENERAL CONTRACTORS
WOOLWICH, MAINE
(207) 443-9747



